

Ref.	Type	Wall Condition	Nb of room	Size Option			Partition Wall	Roof	Door (Nb per Unit)			Window (Nb per unit)		Ablution incorporated				Main Panel Board					LED Light (Nb per Unit)	Socket (Nb per Unit)	Switches (Nb per Unit)	UNIT RATE <i>(including delivery and installation)</i>	
				Length (m)	Width (m)	Clear Height (m)			External D1 (90x202cm)	Internal D2 (80x202cm)	Internal D3 (70x202cm)	W1 (116x100cm)	W2 (40x40cm)	WC	Shower	Sink	Kitchenette	Circuit breaker									
																		Differ	Light	Socket	AC	Water Heater					
Open Plan Clinic Units																											
T.2.1.a	Empty	Triple - 2 short side, 1 Longside	1	3.0	6.0	2.4	No	Stackable Type	0	0	0	1	0	No	No	No	No	N/a	N/a	N/a	N/a	N/a	2	2	0		
D.2.a	Empty	Double - 2 short side	1	3.0	6.0	2.4	No	Stackable Type	0	0	0	1	0	No	No	No	No	N/a	N/a	N/a	N/a	N/a	2	2	0		
T.2.1.b	Empty	Triple - 2 short side, 1 Longside	1	3.0	6.0	2.4	No	Stackable Type	2	0	0	1	0	No	No	No	No	Yes	Yes	Yes	Yes	N/a	2	1	1		
Open Plan Clinic Units																											
T.2.1.c	Empty	Triple - 2 short side, 1 Longside	1	3.0	6.0	2.4	No	Stackable Type	0	0	0	1	0	No	No	No	No	N/a	N/a	N/a	N/a	N/a	2	2	0		
D.2.b	Empty	Double - 2 short side	1	3.0	6.0	2.4	No	Stackable Type	0	0	0	1	0	No	No	No	No	N/a	N/a	N/a	N/a	N/a	2	2	0		
T.2.1.d	Empty	Triple - 2 short side, 1 Longside	1	3.0	6.0	2.4	No	Stackable Type	2	0	0	1	0	No	No	No	No	Yes	Yes	Yes	Yes	N/a	2	1	1		
Open Plan Clinic Units																											
T.2.1.e	Empty	Triple - 2 short side, 1 Longside	1	3.0	6.0	2.4	No	Stackable Type	0	0	0	1	0	No	No	No	No	N/a	N/a	N/a	N/a	N/a	2	2	0		
D.2.c	Empty	Double - 2 short side	1	3.0	6.0	2.4	No	Stackable Type	0	0	0	1	0	No	No	No	No	N/a	N/a	N/a	N/a	N/a	2	2	0		
T.2.1.f	Empty	Triple - 2 short side, 1 Longside	1	3.0	6.0	2.4	No	Stackable Type	2	0	0	1	0	No	No	No	No	Yes	Yes	Yes	Yes	N/a	2	1	1		
Single units																											
F 1	Empty	Fully Closed	1	3.0	3.0	2.4	No	Stackable Type	1	0	0	0	0	No	No	No	No	Yes	Yes	Yes	Yes	N/a	2	1	1		
F 1	Empty	Fully Closed	1	3.0	6.0	2.4	yes	Stackable Type	2	0	0	2	0	No	No	No	No	Yes	Yes	Yes	Yes	N/a	2	4	2		
F 1	Empty	Fully Closed	1	3.0	6.0	2.4	No	Stackable Type	1	0	0	1	0	No	No	No	No	Yes	Yes	Yes	Yes	N/a	2	2	1		
F 1	Empty	Fully Closed	1	3.0	6.0	2.4	yes	Stackable Type	1	0	1	0	0	No	1	1	1	Yes	Yes	Yes	Yes	Yes	3	2	1		
WC	Ablution	Fully Closed	1	3.0	6.0	2.4	yes	Stackable Type	2	0	6	1	3	3	2	2	No	Yes	Yes	Yes	Yes	Yes	2	0	2		
Corridor																											
O 1	Empty	Fully Open	1	3.0	6.0	2.4	No	Stackable Type	0	0	0	0	0	No	No	No	No	N/a	N/a	N/a	N/a	N/a	2	0	0		
O 2	Empty	Fully Open	1	3.0	3.0	2.4	No	Stackable Type	0	0	0	0	0	No	No	No	No	N/a	N/a	N/a	N/a	N/a	1	0	0		

**Delivery terms: countrywide including offloading with needed machinery*

** Installation terms: with Metal Feet or Concrete footing*

Warranty Period and Delivery Lead-time:

Description	Duration	Comments (if any)
Warranty Period: Longer warranty period will be given higher consideration		
Delivery Lead Time; Shorter lead time will be given higher consideration		

- NOTES:
1. PRICE MUST BE PROVIDED WITHOUT VAT.
 3. Offer is valid for 30 days
 4. As per specification detailed in Annex A.

External Public Network "EDL"		
Supply, install, test and commission of low voltage bundled cables connection from power supply to entrances of buildings and shops. (Cable to include 3 phases conductors, one neutral and one lighting conductor). All complete with brackets, saddles, tension and suspension clamp pincers, supports, connectors and all necessary accessories. Works have to conform to the Engineer's satisfaction.		
3*150mm ² + 70mm ² + 1*16mm ² aerial bundled conductors AL/XLPE.	1m	1

Warranty Period and Delivery Lead-time:

Description	Duration	Comments (if any)
Warranty Period: Longer warranty period will be given higher consideration		
Delivery Lead Time; Shorter lead time will be given higher consideration		

NOTES:

1. PRICE MUST BE PROVIDED WITHOUT VAT.
3. Offer is valid for 30 days
4. As per specification detailed in Annex A.

Item Description	Unit Of Measure	Quantity
Cost of metallic ramp & walkways with handrails	m2	1
Extra Waterproofing Membrane	m2	1
External Lighting (placement of 2 projectors @ entrance)	LS	1
Site Surveyor	LS	1
Any additional items you find needed		

Unit Cost	Notes